

# Riverbank Elementary

WEEK OF May 21<sup>st</sup>, 2018



## SAFETY

Incidents to Date	2
First Aids to Date	0



## SCHEDULE

Current Completion August 1<sup>st</sup> 2018



## WEATHER

Working Days	6
Days of Weather Delay	2
Activities Delayed	2



## MANPOWER

Number of Trades	15
Average Workers <i>(per day)</i>	115

### TOP ACTIVITIES THIS WEEK

- Rain slowed down sitework and landscaping
- Maintaining Erosion Control
- Tricycle Track Concrete poured
- Second Floor B & D Overhead rough ins ongoing
- Plumbing Fixture Installation in Building A
- Casework installation Building B & C
- Privacy Fence Installation ongoing
- Courtyard Canopy Installation
- Ceiling Grid in Media Center & Building D 2<sup>nd</sup> Floor Corridor
- VCT Installation in Building A
- Foundation block for brick columns at Canopies
- VRF Startup in Buildings E/F & A

### UPCOMING ACTIVITIES

- Playground Equipment Delivery/Install
- Irrigation Installation to begin
- Building B Second Floor ACT Grid in Classrooms
- Roof Ladders and Loading Dock Railings
- Kitchen Equipment Installation
- Area 4 3<sup>rd</sup> Party Overhead Inspection



**Thompson Turner**  
Construction