


BCHS Renovation

WEEK OF Nov 16th, 2018



SAFETY

Safe Days Since Last Incident 127

Incidents to Date 0

First Aids to Date 1



WEATHER

Working Days 6

Days with Rain 4 (4.60")

Activities Delayed 2



SCHEDULE MILESTONES

- Ceiling grid installed all areas
- Drywall painted in Project Studio



MANPOWER

Number of Trades 5

Average Workers 22
(per day)

TOP ACTIVITIES THIS WEEK

- Primed and Painted drywall in Project Studio
- Started hanging drywall in Backstage Area
- Started installing duct work in Backstage Area
- Placed concrete steps in Backstage Area
- Installed ceiling grid in Group Toilets and Corridor 103
- Installed lights in Corridor 103
- Passed in-wall inspection at Backstage Area

UPCOMING ACTIVITIES

- 3rd party Overhead Inspection
- Install RTU's at Science and Technology
- Continue sprinkler rough-in I2tech
- Finish hanging drywall in Backstage Area
- Install Flex and Grill at Grid Ceiling in Science and Technology

