

BCHS Arena

WEEK OF Oct 14th, 2018



SAFETY

Safe Days Since Last Incident 294

Incidents to Date 0

First Aids to Date 0



WEATHER

Working Days 7

Days with Rain 1

Activities Delayed 4



SCHEDULE MILESTONES

- Gas meter installed



MANPOWER

Number of Trades 11

Average Workers 21
(per day)

TOP ACTIVITIES THIS WEEK

- Began terrazzo installation
- Began ceramic tile area 1
- Began glass installation at hollow metal doors and frames
- Begin maple wood flooring installation
- Begin terrazzo flooring installation
- Installing ceiling grid area 1
- Began metal fascia installation area 5 upper canopy
- Began plumbing fixture installation area 3
- Install ceramic tile area 1

UPCOMING ACTIVITIES

- Begin rough grading of site
- Begin sealing of wood flooring in arena
- Begin installation of bleachers
- Install counter shutters at Concessions
- Begin light fixture installation into ceiling grid
- Overhead rough-in area 2 weight room
- Paint overhead area 2 weight room

