

# Riverbank Elementary

WEEK OF May 14<sup>th</sup>, 2018



## SAFETY

Incidents to Date	2
First Aids to Date	0



## SCHEDULE

Current Completion August 1<sup>st</sup> 2018



## WEATHER

Working Days	6
Days of Weather Delay	2
Activities Delayed	1



## MANPOWER

Number of Trades	15
Average Workers <i>(per day)</i>	115

### TOP ACTIVITIES THIS WEEK

- Rain slowed down sitework
- Maintaining Erosion Control
- Tricycle Track Stone Base
- Second Floor B & D Overhead rough ins ongoing
- Plumbing Fixture Installation in Buildings A,E & F
- Casework installation Building B & C
- Privacy Fence Installation ongoing
- Loading Dock Canopy Installation
- Ceiling Grid in Building D 2<sup>nd</sup> Floor Classrooms
- VCT Installation in Buildings E/F
- Fine Grading at Drop Off Loop
- OSF Overhead Inspection in Buildidngs A,B,D,E&F

### UPCOMING ACTIVITIES

- Main Lobby Terrazzo
- Brick Columns at Canopies
- Playground Equipment Delivery/Install
- Irrigation Installation to begin
- Building D Second Floor ACT Grid in Corridor
- Building B Second Floor ACT Grid in Classrooms
- Roof Ladders and Loading Dock Railings

