

# Riverbank Elementary

WEEK OF July 2<sup>nd</sup>, 2018



## SAFETY

Incidents to Date	2
First Aids to Date	1



## SCHEDULE

Current Completion August 1<sup>st</sup> 2018



## WEATHER

Working Days	5
Days of Weather Delay	0
Activities Delayed	0



## MANPOWER

Number of Trades	17
Average Workers <i>(per day)</i>	102

### TOP ACTIVITIES THIS WEEK

- Terrazzo Final Grind and Polish in Cafeteria and 2<sup>nd</sup> Floor
- Curb/Stone Base & Sidewalk at Drop Off Loop
- Toilet Partitions/Bathroom Accessories on 2<sup>nd</sup> Floor
- VRF Startup in Buildings A, B & D
- MEP Connections to Kitchen Equipment Complete
- Irrigation Install ongoing
- Landscaping at Pond & Privacy Fence
- Acoustic Panels in Gym/Cafeteria
- Ceiling Tile in Buildings B & C
- Playground Turf Installation Complete
- Wood Doors in Buildings A, E & F
- Scoreboard Installation

### UPCOMING ACTIVITIES

- VRF Startup in Building C
- Ceiling Tile on Second Floor
- Kitchen Equipment Startup
- Elevator Inspection
- Paving Bus Loop & Tie Ins
- Secure Entry Curtainwall and Glazing
- Stage Curtain Installation
- Carpet Installation in Admin Area and Music Rooms
- Roller Shade Installation

