

Riverbank Elementary

WEEK OF May 28st, 2018



SAFETY

Incidents to Date	2
First Aids to Date	0



SCHEDULE

Current Completion August 1st 2018



WEATHER

Working Days	5
Days of Weather Delay	3
Activities Delayed	2



MANPOWER

Number of Trades	15
Average Workers <i>(per day)</i>	115

TOP ACTIVITIES THIS WEEK

- Heavy rain Monday and high humidity/cloud cover throughout the week delayed sitework and landscaping
- Maintaining Erosion Control
- Area 4 3rd Party Overhead Inspection
- Dropping ceiling tile in E/F and A
- Plumbing Fixture Installation in Building A
- Casework installation Building B & C
- Ceiling Grid in 2nd Floor Building B
- VCT Installation in Building A
- Brick columns at Canopies
- VRF Startup in Buildings E/F
- Kitchen Equipment Installation

UPCOMING ACTIVITIES

- Playground Equipment Delivery/Install
- 2nd Floor Lobby Terrazzo
- Toilet Partition Install in Buildings E/F
- Radius Glazing at Media Center and Main Entry
- Completion of Ceiling Grid
- VRF Startup in Buildings A & B

