



FULMER MS



Thursday, January 31, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 12



Weather: Days of weather delay this week: 0

Average workers (per day): 80

Activities this week:

- 1- Roof Top Units set
- 2- Roofing on second floor @ 95%
- 3- Installed water & sewer line along Eagle Drive
- 4- Electrical underground for primary power @ 95%
- 5- Drywall in cafeteria above serving line complete
- 6- 7 rooms in 300-Hall renovation painted

Upcoming Activities:

- 1- Roof installation completion
- 2- Installation of HVAC Cassettes to continue
- 3- Installation of plumbing in upstairs group bathroom
- 4- Paint in Cafeteria
- 5- Rough grading in parking lot

