

# BCHS Arena

WEEK OF November 23<sup>th</sup>, 2018



## SAFETY

Safe Days Since Last Incident 336

Incidents to Date 0

First Aids to Date 0



## WEATHER

Working Days 6

Days with Rain 0

Activities Delayed 0



## SCHEDULE MILESTONES

- Casework Completion



## MANPOWER

Number of Trades 14

Average Workers (per day) 20

## TOP ACTIVITIES THIS WEEK

- Ceiling tile installation was completed
- H1 light fixtures were installed
- 47 cy of concrete were placed for side walks
- LVT began acclimation
- Screen Wall received
- ACM installation complete

## UPCOMING ACTIVITIES

- Begin striping the basketball court
- Terrazzo grinding
- All floor finishes to begin
- Underdrain for sports turf and adjacent flat work to began
- Ticket window installation

