

Riverbank Elementary

WEEK OF June 4th, 2018



SAFETY

Incidents to Date	2
First Aids to Date	0



SCHEDULE

Current Completion August 1st 2018



WEATHER

Working Days	6
Days of Weather Delay	0
Activities Delayed	0



MANPOWER

Number of Trades	15
Average Workers <i>(per day)</i>	115

TOP ACTIVITIES THIS WEEK

- Maintaining Erosion Control
- Area 4 3rd Party Overhead Re-Inspection
- Playground Equipment Installation
- Terrazzo Final Grid and Polish in Building E/F
- Pouring 2nd Floor Lobby Terrazzo
- Curb/Stone Base at Drop Off Loop
- Radius Glazing at Media Center and Main Entry
- Toilet Partitions and Accessories in Buildings E/F
- VCT Installation in Building A
- Brick columns at Canopies
- VRF Startup in Buildings A, E & F
- Kitchen Equipment Installation
- Irrigation Install ongoing

UPCOMING ACTIVITIES

- VRF Startup in Buildings B & D
- Landscaping at Emergency Access Road
- Kitchen Equipment MEP connections
- Terrazzo Flooring at Main Lobby
- Solid Surface Installation
- Elevator Inspection
- Area 5 3rd Party Overhead Inspection Wednesday
- OSF 2nd Floor Overhead Inspection Tuesday, June 19th

