



September 22, 2018

## Belleville BoE

Belleville High School Roof Replacement Project  
Belleville Elementary School #9 Roof Replacement Project  
Belleville Elementary School #3 Roof Replacement Project  
Belleville Elementary School #10 Roof Replacement Project  
Belleville Elementary School #4 Roof Replacement Project  
Belleville High School Toilet Renovations Project  
Belleville High School Parking Lot Improvements Project

Weekly Update: week ending 09/22/18

### Activities performed the week ending September 22, 2018

#### **Belleville HS Roof Replacement Project**

- The contractor has completed the perimeter trim installation at the High School.
- The contractor has commenced the application (second coat) of the specified roof coating for the high school roofs.
- The contractor has continued removing any and all excess materials and equipment from the site.

#### **Belleville ES #9 Roof Replacement**

- The contractor has completed the installation of the metal perimeter trim (metal copings) at ES #9.
- The contractor has commenced the application of the roof coating at ES #9.

#### **Belleville ES #3 Roof Replacement Project**

- The contractor has continued the installation of the metal perimeter trim (metal copings and fascia). This is the final step in the roof replacement process at ES #3.

#### **Belleville ES #10 Roof Replacement**

- The contractor has substantially completed the Terra Cotta roof tile removal and deck repairs including installation of Ice & Water Shield underlayment at the last area of tile roofing at ES #10.

#### **Belleville ES #4 Roof Replacement**

- The contractor has continued applying the specified roof coating at ES #4.

#### **Belleville HS Toilet Renovations Project**

- The General contractor has completed its demobilization from the high school site.

#### **Belleville HS Parking Lot Improvements Project**

- The contractor has completing all contract work at Belleville High School.

#### **All Projects**

- The ongoing work continues to be monitored daily by Epic to ensure compliance with the project plans and specifications.

### Activities planned for the week commencing September 24, 2018

#### **Belleville HS Roof Replacement Project**

- The contractor will complete the application of the specified roof coating.
- The contractor will complete its demobilization from the high school site.

#### **Belleville ES #9 Roof Replacement Project**

- The contractor will complete the application of the specified roof coating.

#### **Belleville ES #3 Roof Replacement**

- The contractor will complete the installation of the metal perimeter trims; the final step of the roof replacement process at ES#3.

#### **Belleville ES #10 Roof Replacement**

- The contractor will demobilize from ES #10

#### **Belleville ES #4 Roof Replacement**

- The contractor will complete the installation of the specified roof coating.

**Belleville Board of Education**  
**Weekly Status Report**  
**Week Ending: September 22, 2018**  
**Page 2**

**Belleville HS Toilet Renovations Project**

- A punch list walkthrough will be conducted for all completed toilet rooms.

**Belleville HS Parking Lot Improvements Project**

- All contract work associated with the Belleville High School Parking Lot Improvements Project has been completed.

Open Items

- A final Roof Inspection will be conducted with the contractor, the manufacturer's representative and Epic.

**Construction Progress Photos**



**September 2018: Belleville HS – Roof coating application (first coat) at high school Roof B.**



**September 2018: Belleville HS – Roof coating application (first coat) at high school Roof D2.**



**Construction Progress Photos (cont'd)**



**September 2018: Belleville ES #9 – Roof coating application (first coat) at ES #9 Roof B.**



**September 2018: Belleville ES #9 – Ongoing roof coating application (first coat) at ES #9 Roof A.**

**Construction Progress Photos (cont'd)**



**September 2018: Belleville ES #10 – Tile removals, deck inspection & underlayment installations completed at ES #10**



**September 2018: Belleville ES #10 – Roof Tile work completed at ES #10 (Photo 2)**



**Construction Progress Photos (cont'd)**



**September 2018: Belleville ES #3 – Metal perimeter trims (fascia extensions) installation completed at Roof C1 and C2.**



**September 2018: Belleville ES #3 – Metal perimeter trims (fascia extensions) installation (Photo 2)**