

BCHS Arena

WEEK OF Dec 7th, 2018



SAFETY

Safe Days Since Last Incident 349

Incidents to Date 0

First Aids to Date 0



WEATHER

Working Days 6

Days with Rain 1

Activities Delayed 2



SCHEDULE MILESTONES

- Terrazzo flooring completed



MANPOWER

Number of Trades 19

Average Workers 38
(per day)

TOP ACTIVITIES THIS WEEK

- South elevation Bearclaw sign installed
- Weight room sports flooring installed
- Area 1 & 2 exterior flatwork completed
- Gravel bed and drainage for exterior sports turf completed
- Received trophy cases for lobbies
- Began paver installation
- Installation of 3D graphics
- Began permanent fencing installation

UPCOMING ACTIVITIES

- Begin carpet installation
- Pull wire for parking lot lighting
- Set parking lot lighting poles
- Roller shade installation
- Large Bearclaw sign installation @ North elevation
- Completion of "clouds" in lobbies
- Stainless steel countertop installation
- Counter shutter installation
- Heavy duty concrete paving for emergency access lane

