

# BCHS Renovation

WEEK OF Dec 15th, 2018



## SAFETY

Safe Days Since Last Incident	147
Incidents to Date	0
First Aids to Date	2



## WEATHER

Working Days	6
Days with Rain	3
Activities Delayed	0



## SCHEDULE MILESTONES

- Dropped ceiling tiles in Science and Technology
- Removed dance floor from Auditorium



## MANPOWER

Number of Trades	6
Average Workers (per day)	41

## TOP ACTIVITIES THIS WEEK

- Continued reroofing Science and Technology Building
- Started installing LVT in Project Studio
- Dropped ceiling tile in Science and Technology Building
- Started installing storefront at Project Studio
- Installed doors and hardware in Science and Technology
- Installed ceiling grid in Backstage Area

## UPCOMING ACTIVITIES

- Finish installing LVT in Project Studio
- Finish installing storefront at Project Studio
- Final cleaning of Science and Technology
- 3<sup>rd</sup> party Final Inspection for Science and Tech.
- OSF Final Inspection for Science and Tech.
- Continue reroofing Science and Technology
- Install ductwork at Stage/Mezzanine area
- Continue sprinkler main and branch rough-in in Auditorium Crawlspace

