


# BCHS Arena

WEEK OF Oct 7<sup>th</sup>, 2018



## SAFETY

Safe Days Since Last Incident	287
Incidents to Date	0
First Aids to Date	0



## WEATHER

Working Days	6
Days with Rain	0
Activities Delayed	0



## SCHEDULE MILESTONES

- Wood flooring underlayment installed
- RTU startup all areas



## MANPOWER

Number of Trades	16
Average Workers <i>(per day)</i>	37

### TOP ACTIVITIES THIS WEEK

- Mason demobilized
- Began exterior canopy installation
- Flushed incoming fire line
- Completed fence columns
- Began installing curtain-wall glass area 2
- Overhead door installation area 2
- Started all RTU's
- Began ceramic tile area 3
- Began painting all hollow metal doors and frames

### UPCOMING ACTIVITIES

- Begin ceramic tile installation area 1 bathrooms
- Begin terrazzo flooring installation
- Begin maple wood flooring installation
- Install glass into hollow metal doors and frames
- Install plumbing fixtures
- Install counter shutter at Concessions

