

BCHS Renovation

WEEK OF Nov 30th, 2018



SAFETY

Safe Days Since Last Incident	136
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	0
Activities Delayed	0



SCHEDULE MILESTONES

- Started tiling Group Toilets
- Finished drywall in Backstage Area



MANPOWER

Number of Trades	8
Average Workers (per day)	39

TOP ACTIVITIES THIS WEEK

- Started flooring in Group Toilets
- Finished sprinkler rough-in I2tech
- Installed Sprinkler at Stage/Mezzanine Area
- Installed electrical panel at Stage
- Finished drywall in Backstage Area
- Installed ECH-1 and ECH-2
- Installed hand dryers in Group Toilets
- Final paint in Group Toilets

UPCOMING ACTIVITIES

- Finish tiling Group Toilet Area
- Hang duct in Project Studio
- Start reroofing Science and Technology Building
- Install duct at Stage/Mezzanine Area
- Install sprinkler in Backstage Area
- Fire Alarm Wire pull in Auditorium
- Install toilet partitions in Group Toilets
- Install SHP-1 and SHP-2

