



July 13, 2018

Belleville BoE  
Roof Replacement Projects  
Belleville High School  
ES School #3

Weekly Update: week ending 07/13/18

**Activities performed the week ending July 13, 2018**

- The contractor has substantially completed the cap sheet installation, the final layer of new roofing, for ES #3 Roof A1.
- The contractor has completed the existing roof removal and has installed new insulation, recovery board and the modified base sheets in hot asphalt for ES #3 Roof A2.
- The contractor has substantially completed the cap sheet installation for ES #3 Roof A2.
- Roof replacement activities are scheduled to commence for ES #3 Roof B on Monday July 16, 2018, weather permitting.
- The contractor has substantially completed the installation of the Cap Sheet, the final layer of new roofing, at Belleville HS Roof E.
- The contractor has commenced demolition of the existing roof on concrete deck for Belleville High School Roof C.
- The contractor has commenced the new roof installation over existing concrete deck at the High School Roof C.
- The contractor has commenced the removal of the three existing abandoned mechanical roof curbs on the High School Roof C. Following the removal of the existing mechanical curbs the contractor is infilling these three areas with new perimeter angles and new metal decking.
- The contractor continues to remove and replace only that area of roofing that can be made watertight before the end of each work day.
- Ongoing daily housekeeping continues to be performed by the contractor at each project site to ensure the sites are maintained in a clean and safe manner.
- The ongoing work continues to be monitored daily by Epic to ensure compliance with the project plans and specifications.
- The representative from the Garland Company, Inc., the roof system manufacturer, continues to visit both sites to inspect the ongoing roof system installation to ensure compliance with all manufacturer's installation requirements.
- Epic's Safety Director has made site visits to both Belleville High School as well as Belleville ES #3 Roof Replacement Projects to review with the contractor OSHA safety requirements relating to worker safety engaged in roofing projects.

**Activities planned for the week commencing July 16, 2018**

- The contractor will continue roof replacement activities at both Belleville HS as well as ES School #3 as weather allows.
- The Building Permit has been issued to the contractor, Patwood Roofing, for Belleville Elementary School (ES) #4 Roof Replacement Project. Epic will meet on the ES #4 site with the contractor prior to contractor mobilization to review site and delivery logistics.

**Open Items**

- Upon completion of the roof replacement work at Belleville HS and ES School #3 the roofing contractor will immediately remobilize and commence roof replacement work at ES School #9 and ES School #10.

**Construction Progress Photos**



**July 2018: Belleville ES #3– Ongoing Cap Sheet Installation at Roof A1.**



**July 2018: Belleville ES #3 –Base sheet being installed in hot asphalt at Roof A2.**

**Construction Progress Photos (cont'd)**



**July 2018: Belleville ES #3 – Cap sheet installation substantially completed at Roof A2.**



**July 2018: Belleville HS – Cap Sheet installation substantially completed at HS Roof E**

**Construction Progress Photos (cont'd)**



**July 2018: Belleville HS –Tapered Insulation being installed at HS Roof C.**



**July 2018: Belleville HS – Deck infill at demolished abandoned existing mechanical equipment curb at HS Roof C.**