

BCHS Renovation

WEEK OF Jan 4th, 2019



SAFETY

Safe Days Since Last Incident	162
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	4
Days with Rain	1
Activities Delayed	0



SCHEDULE MILESTONES

- Dropped Ceiling Tile in Corridor A100B
- Finished main and branch rough-ins 2nd floor corridors and Classroom of Auditorium Area



MANPOWER

Number of Trades	6
Average Workers (per day)	33

TOP ACTIVITIES THIS WEEK

- Dropped ceiling tile in Corridor A100.B
- Finished main and branch rough-ins 2nd floor corridors and Classroom of Auditorium Area
- Finished electrical clean up above ceiling in Corridor A100.B.
- Continued Electrical Clean up above ceiling in Corridor A100.A
- Installed ductwork in Nurses Area

UPCOMING ACTIVITIES

- Install ductwork at Stage/Mezzanine area
- Finish electrical clean up above ceiling in Corridor A100.A
- Slab infill at Nurses Area
- Continue installing duct at Nurses Area
- Install main and branch lines in Corridor A100C
- Install ceiling grid in Corridor A100A

