

BEEKMANTOWN CSD

CAPITAL PROJECT WEEKLY REPORT #10

PUBLISHED OCTOBER 11, 2018

Voters approved an \$18M capital project January 17, 2017. That capital project features four priority areas that are project cornerstones: **(1)** enhancements to various educational program spaces; **(2)** traffic safety improvements; **(3)** athletic field upgrades; and **(4)** infrastructure updates. Summer 2018 capital project work launched mid-July 2018 and focused on **improvements** to the main campus entrance, bus loop and some parking areas. **Additional sidewalks** are part of traffic safety improvement. That capital project work includes **improvements to the drainage systems** associated with those areas.

Capsule Summary for October 11th:

Site construction work on the eastern (back) side of the main campus was placed **“on hold”** this week – for the second week in a row - due to persistent rain and wet ground conditions. That site work is slated to re-start **Monday next week**, based on the current weather forecast for next week.

NEWLY INSTALLED LED LIGHTING IN OPERATION



Provided **above** is a snapshot of several newly installed exterior power poles and their associated LED lighting. That snapshot was captured shortly after 6 AM Wednesday this week, well in advance of sunrise. Adequate exterior lighting for the parking lots along the Route 22 side of the main campus was one of the intended outcomes of this voter-approved capital project.

IMPROVEMENTS AND PROJECT ITEMS SLATED FOR THE WEEKS AHEAD

1. **Completing** the many final details of the re-constructed visitor parking and student parking areas on the north end of the main campus off Route 22;
2. **Constructing** a **backstop** on the ball field near the transportation services garage;
3. **Completing the final segments of top soil placement and seeding** associated with the re-constructed bus loop, parking areas and sidewalks.



END OF THIS WEEK'S CAPITAL CONSTRUCTION REPORT