

Thursday, November 15, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 3



Weather: Days of weather delay this week: 5

Average workers (per day): 20

Activities this week:

- 1- 300-Hall group bathrooms underground plumbing is complete and tested
- 2- 2nd floor CMU is at 3'-4" above slab
- 3- Installation of kitchen joist is complete
- 4- Temporary lights installed on first floor

Upcoming Activities:

- 1- Final concrete placement for 2nd floor deck
- 2- 2nd floor CMU block to continue
- 3- Install deck in kitchen & at Art Room & String room
- 4- Prepping for roof at cafeteria
- 5- Completion of underground sewer and fire main

