

BCHS Renovation

WEEK OF Jan 11th, 2019



SAFETY

Safe Days Since Last Incident 167

Incidents to Date 0

First Aids to Date 2



WEATHER

Working Days 5

Days with Rain 0

Activities Delayed 0



SCHEDULE MILESTONES

- Swung RTU-8 and RTU- 9 above Nurses Area



MANPOWER

Number of Trades 5

Average Workers (per day) 25

TOP ACTIVITIES THIS WEEK

- Installed ductwork at Stage/Mezzanine area
- Continued Electrical Clean up above ceiling in Corridor A100.A
- Insulated ductwork in Nurses Area
- Installed ceiling grid in Corridor A100A
- Swung RTU-8 and RTU-9 above Nurses Area
- Repaired brick at demoed canopy area
- Installed shelving in Science and Technology

UPCOMING ACTIVITIES

- Finish electrical clean up above ceiling in Corridor A100.A
- Slab infill at Nurses Area
- Install main and branch lines in Corridor A100C
- Connect RTU-8 and RTU-9
- Start installing millwork in Auditorium
- Install VCT in Nurses Area

