



# FULMER MS



Thursday, January 18, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 10



Weather: Days of weather delay this week: 1

Average workers (per day): 80

## Activities this week:

- 1- Topping out brick veneer
- 2- Roofing on second floor
- 3- Site work in courtyard
- 4- Electrical underground for primary power
- 5- Stud wall installation in cafeteria & overhangs
- 6- Second floor sprinkler pipe installation

## Upcoming Activities:

- 1- Topping out cast stone
- 2- Installation of domestic water and sewer along Eagle Drive and Walterboro Street
- 3- Installation of HVAC Cassettes
- 4- Installation of gas line to Science labs
- 5- Interior CMU chase walls

