

BCHS Renovation

WEEK OF Dec 7th, 2018



SAFETY

Safe Days Since Last Incident	141
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	0
Activities Delayed	0



SCHEDULE MILESTONES

- OSF Overhead Inspection
- Installed toilet partitions in Group Toilet
- Finished tile flooring in Group Toilets



MANPOWER

Number of Trades	7
Average Workers <i>(per day)</i>	43

TOP ACTIVITIES THIS WEEK

- Finished tile flooring in Group Toilets
- Installed toilet partitions in Group Toilets
- Installed duct in Project Studios
- Primed walls in Backstage Area
- Started reroofing Science and Technology Building
- Installed Sprinkler at Backstage Area and Occupied Corridor
- Installed LVT in Corridor
- Installed SHP-1 and SHP-2

UPCOMING ACTIVITIES

- Continue reroofing Science and Technology Building
- Install LVT in Project Studio
- Install ceiling tile in Science and Technology Building
- Install storefront at Project Studio
- Install doors and hardware in Science and Technology Building
- Install ceiling grid in Backstage Area

