

# Riverbank Elementary

WEEK OF July 16<sup>th</sup>, 2018



## SAFETY

Incidents to Date	2
First Aids to Date	1



## SCHEDULE

Current Completion August 1<sup>st</sup> 2018



## WEATHER

Working Days	7
Days of Weather Delay	0
Activities Delayed	0



## MANPOWER

Number of Trades	17
Average Workers <i>(per day)</i>	115

### TOP ACTIVITIES THIS WEEK

- Asphalt paving and tie ins at Cougar and Hummingbird
- Irrigation/Landscaping in Playground Courtyards
- Acoustic Panels in Timber Areas
- Wood Doors and Hardware ongoing
- Secure Entry Curtainwall and Glazing
- Final Cleaning Buildings B, C & D
- Floor wax in First Floor Classrooms
- Elevator Inspection
- DHEC Kitchen Inspections
- 3<sup>rd</sup> Party Pre-Final Reinspections

### UPCOMING ACTIVITIES

- OSF Final Inspection Monday at 8am
- Stage Curtain Installation
- Canopy Kalwall Installation
- Owner Provided Furniture Delivery
- Final Cleaning Second Floor
- Floor Wax on Second Floor

