

Friday, March 15, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 18



Weather: Days of weather delay this week: 0

Average workers (per day): 84

## Activities this week:

- 1- Exterior Curtainwall/Storefront installation is at 90%
- 2- Glazing is at 80%
- 3- Kitchen wall tile at 75%
- 4- Refrigerant lines on the main floor are at 90%
- 5- Dry wall in Administration offices is at 99%
- 6- Underground sewer along Walterboro complete
- 7- 2d floor primer and first coat started
- 8- 2<sup>nd</sup> floor drywall at 75%
- 9- UDS connection complete

## Upcoming Activities:

- 1- Installation of canopy columns
- 2- Glazing of curtain walls to continue
- 3- Curtain Wall installation to continue
- 4- Kitchen wall tile installation to continue
- 5- Ceiling grid in classrooms on main floor to start next week
- 6- Roof coping and soffits
- 7- Interior storefront
- 8- Curb & Gutter

