



FULMER MS



Friday, February 8, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 11



Weather: Days of weather delay this week: 0

Average workers (per day): 72

Activities this week:

- 1- Roof Complete
- 2- First Coat paint in cafeteria
- 3- Soffit framing around cafeteria and media center complete
- 4- Electrical underground for primary power @ 100%
- 5- VRF Cassettes installed in classrooms on main floor @ 40%

Upcoming Activities:

- 1- Framing at canopy entrances
- 2- Domestic water pressure testing in bathrooms
- 3- Chase wall installed in bathrooms
- 4- Refrigerant lines on main floor installed
- 5- Curtain Wall installation to continue

