

BEEKMANTOWN CSD

CAPITAL PROJECT WEEKLY REPORT #9

PUBLISHED OCTOBER 5, 2018

Voters approved an \$18M capital project January 17, 2017. That capital project features four priority areas that are project cornerstones: **(1)** enhancements to various educational program spaces; **(2)** traffic safety improvements; **(3)** athletic field upgrades; and **(4)** infrastructure updates. Summer 2018 capital project work launched mid-July 2018 and focused on **improvements** to the main campus entrance, bus loop and some parking areas. **Additional sidewalks** are part of traffic safety improvement. That capital project work includes **improvements to the drainage systems** associated with those areas.

Capsule Summary for October 5th:

Site construction work on the eastern (back) side of the main campus was placed “on hold” this week due to persistent rain. That site work is slated to re-start next week. **Installation of signage** for the bus loop and parking areas is nearing substantial completion. **Installation of exterior power poles** is underway.

Provided **below** is a perspective on several key elements of the site improvements in place this semester:



Crosswalks	Sidewalks	Vehicle Pathways	Pedestrian Fencing	Designated Parking
Clearly marked crossing areas	Promote pedestrian safety	Clearly designated	To help encourage safe walking patterns	For visitors and students

INSTALLATION OF EXTERIOR LIGHT POLES STARTED TODAY

Following multiple days of inclement weather, Graybar Electric Company's sub-contractor – **Ace Electric** – started to install the new exterior light poles on the pole bases **today**. That pole installation work is slated to continue into the long weekend, if need be, since Ace Electric wishes to complete that part of the exterior electrical site work ASAP.

Following the installation of exterior light poles onto the pole bases, Ace Electric will install lighting fixtures on those poles, across a period of days ahead.

IMPROVEMENTS AND PROJECT ITEMS SLATED FOR THE WEEKS AHEAD

1. **Completing** the many final details of the re-constructed visitor parking and student parking areas on the north end of the main campus off Route 22;
2. **Constructing** a **backstop** on the ball field near the transportation services garage;
3. **Installing exterior lighting** associated with the re-constructed bus loop, parking areas and sidewalks;
4. **Top soil** and **seeding** associated with the re-constructed bus loop, parking areas and sidewalks.



END OF THIS WEEK'S CAPITAL CONSTRUCTION REPORT