

BCHS Renovation

WEEK OF Mar 15th, 2019



SAFETY

Safe Days Since Last Incident	212
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	0
Activities Delayed	0



SCHEDULE MILESTONES

- Installed Handrails at Front of Auditorium
- Installed Wheelchair Lift in Green Room



MANPOWER

Number of Trades	4
Average Workers (per day)	17

TOP ACTIVITIES THIS WEEK

- Installed lighting at casework in Backstage Area
- Installed handrails at Auditorium
- Painted exterior handrails at the front of the Auditorium
- Installed LVT in Auditorium
- Installed wheelchair lifts in Auditorium
- Continued installing ceiling grid on second floor of Auditorium
- Started installing trim in Auditorium

UPCOMING ACTIVITIES

- Install VCT in Green Room
- Continue installing main and branch sprinkler lines on 1st floor of North Wing
- Finish installing acoustical panels in Auditorium
- Install lights on platform
- Install roller shades in Auditorium
- Drop ceiling tile on 2nd floor of Auditorium
- Install tile under drinking fountains in Corridor A100.B

