

Riverbank Elementary

WEEK OF June 18th, 2018



SAFETY

Incidents to Date	2
First Aids to Date	1



SCHEDULE

Current Completion August 1st 2018



WEATHER

Working Days	6
Days of Weather Delay	0
Activities Delayed	0



MANPOWER

Number of Trades	17
Average Workers <i>(per day)</i>	125

TOP ACTIVITIES THIS WEEK

- Area 5 3rd Party Overhead Inspection
- Terrazzo Final Grid and Polish in Building B & C
- Pouring/Grinding Main Lobby Terrazzo
- Curb/Stone Base at Drop Off Loop
- Toilet Partitions/Bathroom Accessories in Buildings A & B
- VRF Startup in Buildings A & D
- Trophy Cases at Fine Arts Entrance
- MEP Connections to Kitchen Equipment
- Irrigation Install ongoing
- Sod at Emergency Access Road and Pond
- Acoustic Panels in Music Rooms and Clerestories
- Gas Line Installation
- Retention Walls at Pond

UPCOMING ACTIVITIES

- VRF Startup in Buildings B & C
- Ceiling Tile in Buildings A & D
- Playground Turf Installation
- Kitchen Equipment Startup
- Wood Door Installation
- Elevator Inspection
- OSF 2nd Floor Overhead Inspection Wednesday, June 27th

