

BCHS North Wing Renovation

WEEK OF July 6th, 2019



SAFETY

Safe Days Since Last Incident	26
Incidents to Date	0
First Aids to Date	0



WEATHER

Working Days	3
Days with Rain	0
Activities Delayed	0



SCHEDULE MILESTONES

- Completed in-wall plumbing rough in for Group Toilets



MANPOWER

Number of Trades	5
Average Workers <i>(per day)</i>	27

TOP ACTIVITIES THIS WEEK

- Completed plumbing rough in, in Group Toilets
- Insulated plumbing in Group Toilets
- Completed framing walls in Group Toilets
- Started above ceiling cleanup in 1st floor classrooms
- Completed painting East Wing

UPCOMING ACTIVITIES

- Above ceiling clean up in 1st floor commons area
- Install ceiling grid in 1st floor commons area
- In-wall inspection in Group Toilets
- Hang and finish drywall in Group Toilets

