



September 15, 2018

Belleville BoE

Belleville High School Roof Replacement Project
Belleville Elementary School #9 Roof Replacement Project
Belleville Elementary School #3 Roof Replacement Project
Belleville Elementary School #10 Roof Replacement Project
Belleville Elementary School #4 Roof Replacement Project
Belleville High School Toilet Renovations Project
Belleville High School Parking Lot Improvements Project

Weekly Update: week ending 09/15/18

Activities performed the week ending September 15, 2018

Belleville HS Roof Replacement Project

- The contractor has completed all detail and flashing work remaining at the High School.
- The contractor is continuing the perimeter trim installation at the High School.
- The contractor has commenced the application (first coat) of the specified roof coating for the high school roofs.
- The contractor has continued removing any and all excess materials and equipment from the site.
- The representative from the Garland Company, Inc., the roof system manufacturer, continues to visit all sites of active roof replacement to inspect the ongoing installations to ensure compliance with all manufacturer's installation requirements.

Belleville ES #9 Roof Replacement

- The contractor has completed all detail and flashing work remaining at ES #9.
- The contractor has substantially completed the installation of the metal perimeter trim (metal copings) at ES #9.
- The roof coating will be applied once the installed roof system has completed curing.

Belleville ES #3 Roof Replacement Project

- The contractor has continued the installation of the metal perimeter trim (metal copings and fascia). This is the final step in the roof replacement process at ES #3.

Belleville ES #10 Roof Replacement

- The contractor has continued with the Terra Cotta roof tile removal and deck repairs including installation of Ice & Water Shield underlayment at the last area of tile roofing at ES #10.

Belleville ES #4 Roof Replacement

- The contractor has applied the first of two coats of the specified roof coating, the final step of the roof replacement process at ES #4.

Belleville HS Toilet Renovations Project

- A successful Above Ceiling Inspection was conducted by the Belleville Building Department for the first floor Student Toilets on Monday, September 10, 2018.
- A successful Final Plumbing Inspection was conducted by the Plumbing Sub-code Official for the first floor Student Toilets on Tuesday, September 11, 2018.
- A successful Final Electrical Inspection was conducted by the Electrical Sub-code Official for the first floor Student Toilets on Wednesday, September 12, 2018.
- A successful Final Building Inspection was conducted by the Building Inspector for the first floor Student Toilets on Friday, September 14, 2018.
- All construction activities associated with the High School Toilet Renovations Project have been completed, inspected and approved.
- The General Contractor has deconstructed the isolation partitions in the first floor Corridors that isolated construction activities in the first floor Student Toilets from all other activities.
- The General contractor has substantially completed its demobilization from the high school site.

Belleville HS Parking Lot Improvements Project

- The contractor has paved the high school driveway leading to Door #7 as well as the driveway in the rear of the high school; thus completing all paving change order work.

Belleville Board of Education
Weekly Status Report
Week Ending: September 15, 2018
Page 2

All Projects

- The ongoing work continues to be monitored daily by Epic to ensure compliance with the project plans and specifications.
- All contractors continue to provide daily housekeeping to ensure the sites are maintained in a clean and safe manner.

Activities planned for the week commencing September 17, 2018

Belleville HS Roof Replacement Project

- The contractor will complete the installation of the metal perimeter trims.
- The contractor will complete the installation of the specified roof coating.
- The completion of the above noted work marks the completion of all roofing work at Belleville High School.

Belleville ES #9 Roof Replacement Project

- The contractor will complete the installation of the metal perimeter trims.
- The contractor will complete the application of the specified roof coating.
- The completion of the above noted work marks the completion of all roofing work at ES #9.

Belleville ES #3 Roof Replacement

- The contractor will complete the installation of the metal perimeter trims; the final step of the roof replacement process at ES#3.
- The completion of the above noted work marks the completion of all roofing work at ES #3

Belleville ES #10 Roof Replacement

- The contractor will complete the Terra Cotta Roof Tile removal and replacement work thus completing all required deck repairs and underlayment installations in the process.
- The completion of the above noted work marks the completion of all roofing work at ES #10

Belleville ES #4 Roof Replacement

- The contractor will complete the installation of the specified roof coating; second coat.
- The completion of the above noted work marks the completion of all roofing work at ES #4.

Belleville HS Toilet Renovations Project

- All work associated with the Belleville High School Toilet Renovations Project has been completed.

Belleville HS Parking Lot Improvements Project

- All work associated with the Belleville High School Parking Lot Improvements Project has been completed.

Open Items

- The Belleville Building Department to issue a TCO for the first floor Student Toilets on Monday, September 17, 2018.

Construction Progress Photos



September 2018: Belleville HS – Completed perimeter trim installation at Roofs B & C.



September 2018: Belleville HS – Completed perimeter trim and flashing work at Roof A.

Construction Progress Photos (cont'd)



September 2018: Belleville ES #9 – Copings being installed at low Roof A.



September 2018: Belleville ES #9 – Perimeter trims (copings) delivered and hoisted up to roof.

Construction Progress Photos (cont'd)



September 2018: Belleville ES #10 – Metal counter-flashings installation completed.



**September 2018: Belleville ES #10 – Tile removals and deck inspection at the final area of Terra Cotta
Roof Tile work being completed at ES #10**

Construction Progress Photos (cont'd)



September 2018: Belleville ES #3 – Metal perimeter trims (fascia extensions) installation in progress.



September 2018: Belleville ES #3 – Preparation for perimeter trims installation at low radius roof.

Construction Progress Photos (cont'd)



September 2018: Belleville HS -1st floor Boys' Toilet completed and ready for use.



September 2018: Belleville HS - 1st floor Girls' Toilet completed and ready for use.

Construction Progress Photos (cont'd)



September 2018: Belleville HS – Paving at rear drive completed.



September 2018: Belleville HS – Paving at drive to Door #7 completed.