



FULMER MS



Friday, January 25, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 10



Weather: Days of weather delay this week: 1

Average workers (per day): 86

Activities this week:

- 1- Brick Veneer & Precast complete
- 2- Roofing on second floor @ 50%
- 3- Installed grease trap in courtyard
- 4- Electrical underground for primary power @ 50%
- 5- Duct work above kitchen hood complete
- 6- Stud installation complete in Media Center

Upcoming Activities:

- 1- Installation of domestic water and sewer along Eagle Drive and Walterboro Street
- 2- Installation of HVAC Cassettes
- 3- Installation of gas line to Science labs
- 4- Interior CMU chase walls
- 5- Roof installation

