

# BCHS Arena

WEEK OF Oct 21<sup>st</sup>, 2018



## SAFETY

Safe Days Since Last Incident 301

Incidents to Date 0

First Aids to Date 0



## WEATHER

Working Days 7

Days with Rain 0

Activities Delayed 0



## SCHEDULE MILESTONES

- Hardwood flooring installed



## MANPOWER

Number of Trades 18

Average Workers (per day) 41

### TOP ACTIVITIES THIS WEEK

- Wood flooring sealed at bleacher locations
- Bleachers delivered
- Terrazzo installed
- Installed sunscreens at building exterior
- Began site grading/curb layout
- Began site lighting conduit installation
- Installing light fixtures and ceiling tile for device mounting
- Installing plumbing fixtures
- Relocated FDC connection at North elevation per City of Cayce Fire Marshall direction

### UPCOMING ACTIVITIES

- Begin installation of toilet partitions
- 3<sup>rd</sup> party overhead inspection
- Begin curb/gutter installation
- Polishing/staining of concrete floors
- Bleacher installation
- Complete roof ladder installations
- Remove storage containers to facilitate site work

