

BCHS Arena

WEEK OF Dec 14th, 2018



SAFETY

Safe Days Since Last Incident 356

Incidents to Date 0

First Aids to Date 0



WEATHER

Working Days 7

Days with Rain 4 (1.54")

Activities Delayed 7



SCHEDULE MILESTONES

- 3rd party safety inspection held



MANPOWER

Number of Trades 17

Average Workers 33
(per day)

TOP ACTIVITIES THIS WEEK

- North elevation Bearclaw sign installed
- Installed area 3 trophy cases
- Sound system installed
- Fire alarm pre-test completed
- Carpet installation completed
- LVT on filming platforms completed
- Area 3 & 5 lobby clouds completed
- Movable goals installed

UPCOMING ACTIVITIES

- OSF Final building inspection
- Parking lot curb tie-ins to existing road
- Place curb at tie-ins
- Place concrete for emergency access road
- Complete permanent fencing
- Install parking lot lighting (SCE&G)

