



FULMER MS



Thursday, March 7, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 18



Weather: Days of weather delay this week: 0

Average workers (per day): 84

Activities this week:

- 1- Storefront installation is at 75%
- 2- Glazing is at 50%
- 3- Kitchen Floor Tile Complete
- 4- Refrigerant lines on the main floor are at 80%
- 5- Dry wall in Administration offices is at 90%
- 6- Grading along Boston Avenue started
- 7- UG Domestic water and fire line complete

Upcoming Activities:

- 1- Installation of canopy columns
- 2- Glazing of curtain walls to continue
- 3- Curtain Wall installation to continue
- 4- Kitchen wall tile installation
- 5- Ceiling grid in classrooms
- 6- Sewer along Walterboro Street
- 7- UDS installation in Kitchen

