



FULMER MS



Friday, February 15, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 12



Weather: Days of weather delay this week: 0

Average workers (per day): 76

Activities this week:

- 1- Storefront installation is at 25%
- 2- Primer began in the art room and hallways at the connection
- 3- Site work around the building is continuing
- 4- Insulation of the domestic water & HVAC duct overhead is at 50%
- 5- Wall prep for paint on the second floor is at 75%
- 6- Framing at the canopy entrances is complete
- 7- Pressure testing for roof drains is complete
- 8- Refrigerant lines on the main floor are at 30%

Upcoming Activities:

- 1- Site work and roof drain installation to continue
- 2- Chase wall installed in bathrooms
- 3- Refrigerant line installation on main floor to continue
- 4- Curtain Wall installation to continue
- 5- Primer to continue in classrooms and hallways

