

# BCHS Renovation

WEEK OF Mar 1st, 2019



## SAFETY

Safe Days Since Last Incident	202
Incidents to Date	0
First Aids to Date	2



## WEATHER

Working Days	5
Days with Rain	2
Activities Delayed	0



## SCHEDULE MILESTONES

- Stained and Sealed Auditorium Floor
- Hung new lights in Fitness and Wellness



## MANPOWER

Number of Trades	4
Average Workers <i>(per day)</i>	17

### TOP ACTIVITIES THIS WEEK

- Installed VCT in Dressing Rooms
- Stained and sealed Auditorium Floor
- Installed main and branch sprinkler lines in Corridor A200.D
- Hung mirrors in dressing room
- Finished electrical clean up above ceiling on second floor of Auditorium
- Installed new lights in Fitness and Wellness
- Turned on units at Auditorium

### UPCOMING ACTIVITIES

- Install lighting at casework in Backstage Area
- Install ceiling grid on second floor of Auditorium
- Install ceiling grid in Control Room and Lobby
- Install main and branch sprinkler lines on 1<sup>st</sup> floor of North Wing
- Sand and paint Platform
- Install acoustical panels in Auditorium
- Install Ticket and Control Room window
- Install base in Auditorium

