



# FULMER MS



Friday, January 4, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 8



Weather: Days of weather delay this week: 2

Average workers (per day): 74

## Activities this week:

- 1- Installed Roofing in Kitchen & Cafeteria and at building connection
- 2- Overhead installation of sprinkler pipe, domestic water, HVAC, fire alarm conduit throughout first floor
- 3- Joist and deck complete
- 4- Veneer brick at 50%
- 5- Cast stone at 60%

## Upcoming Activities:

- 1- Veneer Brick to continue
- 2- Roof installation on going
- 3- Overhead installation first floor to continue
- 4- Site grading

