

BCHS North Wing Renovation



WEEK OF June 29th, 2019



SAFETY

| | |
|-------------------------------|----|
| Safe Days Since Last Incident | 23 |
| Incidents to Date | 0 |
| First Aids to Date | 0 |



WEATHER

| | |
|--------------------|---|
| Working Days | 5 |
| Days with Rain | 0 |
| Activities Delayed | 0 |



SCHEDULE MILESTONES

- Passed third party Overhead Inspection for the 2nd floor classrooms and corridor



MANPOWER

| | |
|-------------------------------------|----|
| Number of Trades | 7 |
| Average Workers <i>(per day)</i> | 36 |

TOP ACTIVITIES THIS WEEK

- Placed concrete in 2nd floor Group Toilets
- Installed ceiling grid in 1st floor classrooms
- Passed third party overhead inspection for the 2nd floor classrooms and corridor.
- Finished installing sprinkler system in the North Wing
- Set door frames at 1st and 2nd floor Group Toilet entrances

UPCOMING ACTIVITIES

- Above ceiling clean up in 1st floor corridor
- Finish framing walls in Group Toilets
- Complete plumbing in Group Toilets
- Final coat of paint in 2nd floor classrooms and corridor

