

BCHS Renovation

WEEK OF Feb 1st, 2019



SAFETY

Safe Days Since Last Incident	182
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	1
Activities Delayed	0



SCHEDULE MILESTONES

- Installed new columns in Auditorium



MANPOWER

Number of Trades	5
Average Workers <i>(per day)</i>	24

TOP ACTIVITIES THIS WEEK

- Installed new columns in Auditorium
- Installed drinking fountains in Corridor A100B
- Installed plumbing fixtures in toilet rooms at backstage area
- Painted stage walls
- Installed ductwork at front of house of Auditorium
- Set mechanical unit above Mezzanine

UPCOMING ACTIVITIES

- Install new lights in Backstage Area
- Cap Science and Technology roof
- Install main and branch sprinkler lines in Corridor A100.C
- Install RTU for Fitness and Wellness
- Start sanding Auditorium Flooring
- Install refrigerant and condensate lines at Auditorium

