



# FULMER MS



Friday, October 5, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 6



Weather: Days of weather delay this week: 0

Average workers (per day): 50

## Activities this week:

- 1- Slab on Grade is at 95%
- 2- UG Plumbing & electrical in the kitchen is at 100%
- 3- CMU Masonry in classrooms is at 70% 1<sup>st</sup> floor
- 4- HM Doors on 1<sup>st</sup> floor is at 95%
- 5- Site lighting is at 50% on south side of project

## Upcoming Activities:

- 1- Slab on Grade Placement in Kitchen next week
- 2- CMU Block continues in classroom areas
- 3- Install steel for slab on deck
- 4- Prep for joist & deck in cafeteria
- 5- CMU block to start in kitchen next week

