

BCHS Renovation

WEEK OF Feb 8th, 2019



SAFETY

Safe Days Since Last Incident	187
Incidents to Date	0
First Aids to Date	2



WEATHER

Working Days	5
Days with Rain	0
Activities Delayed	0



SCHEDULE MILESTONES

- Sand existing wood floors in Auditorium
- Installed lights in Backstage Area



MANPOWER

Number of Trades	4
Average Workers <i>(per day)</i>	13

TOP ACTIVITIES THIS WEEK

- Installed new columns in Auditorium
- Sanded Auditorium Flooring
- Set new RTU at Fitness and Wellness
- Install new lights in Backstage Area
- Drop ceiling tile in Backstage Area
- Connected RTU in Fitness and Wellness
- Installed refrigerant and condensate lines at Auditorium
- Started installing Proscenium in Auditorium

UPCOMING ACTIVITIES

- Cap Science and Technology roof
- Install main and branch sprinkler lines in Corridor A100.C
- Set thermostat in Fitness and Wellness
- Install casework in Backstage Area
- Install lighting at casework in Backstage Area
- Sand stage floor

