



FULMER MS



Thursday, April 4, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 19



Weather: Days of weather delay this week: 0

Average workers (per day): 92

Activities this week:

- 1- Kitchen equipment installation at 95%
- 2- 1st floor group bathrooms complete
- 3- 1st floor data cable at 90%
- 4- Canopy columns at 75%
- 5- Ceiling Grid on 2nd floor at 30%
- 6- Reroofing of existing building is 50% complete
- 7- Exterior glass installation at 95%
- 8- Bus loop grading & stone

Upcoming Activities:

- 1- Loading dock concrete
- 2- Metal soffit panel installation at the main entrance
- 3- Terrazzo flooring
- 4- VCT flooring
- 5- Curb & Gutter
- 6- Grading for sidewalks
- 7- Site work to continue

