

BCHS Renovation

WEEK OF November 9th, 2018



SAFETY

Safe Days Since Last Incident	121
Incidents to Date	0
First Aids to Date	1



WEATHER

Working Days	5
Days with Rain	1
Activities Delayed	0



SCHEDULE MILESTONES

- Passed plumbing inspection at Backstage Area
- Started hanging lights at Project Studio



MANPOWER

Number of Trades	8
Average Workers <i>(per day)</i>	36

TOP ACTIVITIES THIS WEEK

- Primed and Painted 1st coat in Group Toilet
- Demoed opening in corridor at Backstage Area for door
- Saw cut and removed slab in Backstage Area for wheelchair lift and steps
- Passed plumbing inspection in Backstage Area
- Installed lintels for doors at Backstage Area
- Installed door frames at Stage
- Started installing lights in Project Studio
- Installed transformer in Electrical Room

UPCOMING ACTIVITIES

- Continue sprinkler rough in I2Tech
- In-wall inspection at Backstage Area
- Install RTU's at Project Studio
- Prime and paint 1st coat drywall in Project Studio
- Install ceiling grid in Group Toilet area and Corridor 103
- Continue installing lights in Project Studio
- Hang drywall in Backstage Area

