



FULMER MS



Friday, March 1, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 17



Weather: Days of weather delay this week: 0

Average workers (per day): 80

Activities this week:

- 1- Storefront installation is at 60%
- 2- Glazing is at 40%
- 3- Water vaults along Eagle Drive were installed
- 4- Canopy footings are complete
- 5- Kitchen floor tile has started
- 6- Refrigerant lines on the main floor are at 60%
- 7- Dry wall in Administration offices is at 75%

Upcoming Activities:

- 1- Installation of canopy columns
- 2- Glazing of curtain walls to continue
- 3- Curtain Wall installation to continue
- 4- Kitchen wall tile installation
- 5- Ceiling grid in classrooms

