



FULMER MS



Friday, November 2, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 4



Weather: Days of weather delay this week: 1

Average workers (per day): 44

Activities this week:

- 1- 75% of deck & steel is complete for 2nd floor
- 2- 50% of exterior brick is complete at kitchen
- 3- Plumbing for group bathrooms is at 75%
- 4- CMU for structural walls and perimeter walls is complete
- 5- Interior CMU in kitchen is complete

Upcoming Activities:

- 1- Remainder of 2nd floor steel & Deck
- 2- Slab on deck prep & placement
- 3- 2nd floor CMU block
- 4- Underground for 300-Hall bathroom renovation
- 5- Prep walls for paint in 300-Hall
- 6- Set joist and deck in kitchen

