

Friday, November 9, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 5



Weather: Days of weather delay this week: 1

Average workers (per day): 50

Activities this week:

- 1- 100% of deck & steel is complete for 2nd floor
- 2- 1st slab on deck placement is complete
- 3- 100% of exterior brick is complete at kitchen
- 4- 1st floor CMU walls are at 100%
- 5- 300-Hall group bathrooms
Underground domestic & sanitary lines are at 75%

Upcoming Activities:

- 1- Final concrete placement for 2nd floor deck
- 2- 2nd floor CMU block
- 3- Temporary lighting
- 4- Set joist and deck in kitchen & at Art Room & String room
- 5- Prepping for roof at cafeteria
- 6- Completion of underground sewer and fire main

