



# FULMER MS



Friday, April 12, 2019



Safety: Incidents this week: 0



Man Power: Trades on site: 17



Weather: Days of weather delay this week: 0

Average workers (per day): 80

## Activities this week:

- 1- Canopy Installation @ 90%
- 2- Forming Curb & Gutter in parking lot
- 3- Bus loop grading & stone @ 90%
- 4- VCT in 300-Hall started
- 5- 2<sup>nd</sup> Floor ceiling grid is at 80%
- 6- Placed footings for fence columns

## Upcoming Activities:

- 1- Loading dock concrete
- 2- Metal soffit panel installation at the main entrance
- 3- Terrazzo flooring
- 4- Grading for sidewalks
- 5- Site work to continue
- 6- Casework delivery