

BCHS Renovation

WEEK OF November 3rd, 2018



SAFETY

Safe Days Since Last Incident	115
Incidents to Date	0
First Aids to Date	1



WEATHER

Working Days	6
Days with Rain	1
Activities Delayed	0



SCHEDULE MILESTONES

- Hung duct in the Group Toilet
- Finished hanging GWB in Project Studio



MANPOWER

Number of Trades	7
Average Workers <i>(per day)</i>	35

TOP ACTIVITIES THIS WEEK

- Built drinking fountain alcove in Group Toilet Area
- Framed walls in Backstage Area
- Hung duct in Group Toilet area
- Hung duct in Auditorium
- Passed in-wall inspection at Project Studio
- Continued hanging GWB in Project Studio
- Blockfill and prime Group Toilet wall
- Installed new

UPCOMING ACTIVITIES

- Continue sprinkler rough in I2Tech
- Install beams for doors at Backstage areas
- Install sprinkler in Auditorium
- Inspect plumbing at backstage area
- Install RTU's at Project Studio
- Prime and paint 1st coat drywall in Project Studio
- Install ceiling grid in Group Toilet area

