



# FULMER MS



Friday, September 28, 2018



Safety: Incidents this week: 0



Man Power: Trades on site: 6



Weather: Days of weather delay this week: 0

Average workers (per day): 50

## Activities this week:

- 1- Slab on Grade is at 95%
- 2- UG Plumbing in the kitchen is at 75%
- 3- CMU Masonry in classrooms is at 45%
- 4- Cafeteria CMU block is at 100%
- 5- Joist & Deck delivery for roof is at 50%

## Upcoming Activities:

- 1- Slab on Grade Placement in Kitchen
- 2- CMU Block continues in classroom areas
- 3- Install steel for slab on deck
- 4- Prep for joist & deck in cafeteria

