


# BCHS Arena

WEEK OF Nov 30<sup>th</sup>, 2018



## SAFETY

Safe Days Since Last Incident 342

Incidents to Date 0

First Aids to Date 0



## WEATHER

Working Days 5

Days with Rain 0

Activities Delayed 0



## SCHEDULE MILESTONES

- "Cloud" system delivered



## MANPOWER

Number of Trades 13

Average Workers 36  
(per day)

## TOP ACTIVITIES THIS WEEK

- Arena floor painted and polyurethane applied
- Room signage installed
- Began "cloud" installation
- Began LVT Installation
- Began sports flooring installation in weight room
- Began grinding terrazzo floor areas
- Began placing flatwork in front of area 2
- Began exterior turf drainage installation area 2
- Removed all temp fencing

## UPCOMING ACTIVITIES

- Polish terrazzo floor area 3 & 5
- Begin carpet installation
- Begin paver installation outside area 3
- Place concrete at exterior turf area 2
- Install permanent fencing
- Install fire protection at "cloud" areas
- Install lighting at "cloud" areas

