

# BCHS Renovation

WEEK OF Jan 25th, 2019



## SAFETY

Safe Days Since Last Incident	177
Incidents to Date	0
First Aids to Date	2



## WEATHER

Working Days	5
Days with Rain	1
Activities Delayed	0



## SCHEDULE MILESTONES

- Installed VCT in Nurse's Area
- Dropped ceiling tile in Corridor A1001.A



## MANPOWER

Number of Trades	6
Average Workers <i>(per day)</i>	19

## TOP ACTIVITIES THIS WEEK

- Finished installing ductwork above Stage
- Dropped ceiling tile in Corridor A100.A
- Test and Balanced RTU-8 and RTU-9
- Installed VCT in Nurse's Area
- Painted main walls in Auditorium
- Installed unit heaters in Corridor A100.A and A100.B

## UPCOMING ACTIVITIES

- Install new lights in Backstage Area
- Start installing millwork in Auditorium
- Install mechanical unit above Mezzanine
- Continue capping Science and Technology roof
- Install main and branch sprinkler lines in Corridor A100.C

